Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 17.11.2018

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
1	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manualluy (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled and after breaking of clods and neatly dressed as							
	For Platform							
	Park near Amba Bhavani temple		1	11.50	12.20	0.20	28.06	
						Present Qty	**28.06**	**Cum**

K. Devaraj
Contractor

Assistant Engineer JE

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 20.11.18

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
2	Providing, laying spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the materail with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.							
	For Platform							
	Park near Amba Bhavani temple		1	11.30	12.00	0.15	20.34	
	Deduct Center kerbs		-2	12.40	0.15	0.15	-0.56	
						Present Qty	**19.78**	**Cum**
						Limitted to	**19.71**	**Cum**

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 20.11.18.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
3	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 Kgs, with 20mm and down size graded granite metal coarse aggregtes @ 0.69cum and line aggregates @ 0.459 cum,machine mixed, concrete laid in layers not exceeding 15 cms, thick well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per							
	For Platform							
	Park near Amba Bhavani temple		1	11.30	12.00	0.15	20.34	
	Kerbs at Edges		1	12.20	0.15	0.15	0.27	
			1	11.70	0.15	0.15	0.26	
						Present Qty	**20.88**	**Cum**

K. Jeeva
Contractor

Assistant Engineer

Asst. Executive Engineer,
Project Division
Bangalore

(4)

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple								
Date of Measurement : 18.12.2018 ,								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
4	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification							
	For Platform							
	Park near Amba Bhavani temple		1	11.30	12.00		135.60	
	Deduct Center kerbs		-2	12.40	0.15		-3.72	
						Present Qty	**131.88**	**Sqm**
						Limitted to	**131.40**	**Sqm**

K. Jeeva
Contractor

Assistant Engineer

18/12/18
Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

(5)

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
5	Providing and fixing pre cast solid concrete kerb stones made out of CC 1:2:4 and finished with CM 1:3 plastrering and finishing cutting etc., complete. 450 x 150 x 500mm							
	For Platform							
	Park near Amba Bhavani temple							
	Edges		1	12.20			12.20	
			1	11.70			11.70	
	At center		1	12.40			12.40	
			1	12.40			12.40	
							48.70	
						Present Qty	**108.00**	**Nos**
						Limitted to	**106.67**	**Nos**

K. Jerry
Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
6	Providing and applying ready mix Priming coat over concrete/masonary/asbestos cement sheet/plastered surfaces brushing to give an even shade after preparing the surface after througly cleaning oil dirt, dust other foreign matter and sand papering including cost of all materials, labour complete as per specifications.							
	For Platform							
	Park near Amba Bhavani temple							
	Edges		1	12.20		0.40	4.88	
			1	11.70		0.40	4.68	
	At center		1	12.40		0.20	2.48	
			1	12.30		0.20	2.46	
						Present Qty	**14.50**	**Sqm**

K. Lakey.
Contractor

Assistant Engineer

Asst. Executive Engineer,
Asst. Executive
Project Divi
Yelahanka Zon
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple								
Date of Measurement : 18.12.2018 .								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
7	Providing and applying floor painting with ready mix paint in two coats (excluding primer coat) on new concrete/asbestos cement sheet/plastered surfaces brushing to give an even shade after preparing the surface after througly cleaning oil dirt, dust other foreign matter and sand papering including cost of all materials, labour complete as per specifications.							
	For Platform							
	Park near Amba Bhavani temple							
	Edges		1	12.20		0.40	4.88	
			1	11.70		0.40	4.68	
	At center		1	12.40		0.20	2.48	
			1	12.30		0.20	2.46	
						Present Qty	**14.50**	**Sqm**

K. Lavey.
Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
8	Supply & Fixing of bicycle.metal : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MlG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. Rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 910 x 655x1270 mm. Weight:29.5.5 kg. Safety Area: 3310x3000mm Capacity 1 Person (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple		2				2.00	
						Present Qty	**2.00**	**Nos**

checked
18/12

K. Jayaraj.
Contractor

Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
9	Supply & Fixing of Seated Chest Press : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. Rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering partY. and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 1955 x 733x2058 mm. Weight: 86.6 kg. Safety Area: 5545x4470mm Capacity 2 Persons (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple		1	Checked.			1.00	
						Present Qty	**1.00**	**Nos**

K. Lavey.
Contractor

Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

(10)

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
10	Supply & Fixing Self Weighted Rower: All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. RColour RAL 5019 blue and RAL beige rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering partY. and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 1390 x 805x1100 mm. Weight: 42.4 kg. Safety Area: 3790x3205mm Capacity 1 Person (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple		2	Checked 18/12			2.00	
						Present Qty	**2.00**	**Nos**

K. Lavey.
Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18-12-2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
11	Supply & Fixing of HD setup station Metal : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. Rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering partY. and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 1955 x 733x2058 mm. Weight: 86.6 kg. Safety Area: 5545x4470mm Capacity 2 Persons (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple	Checked	2				2.00	
						Present Qty	**2.00**	**Nos**

K. Lenny.
Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018 ,

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
12	Supply & Fixing of HD squat pushing Metal : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. Rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering partY. and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 1955 x 733x2058 mm. Weight: 86.6 kg. Safety Area: 5545x4470mm Capacity 2 Persons (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple		2				2.00	
						Present Qty	**2.00**	**Nos**

K. Jerry

Contractor

Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
13	Supply & Fixing of HD Mini Ski : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. Rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering partY. and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 1955 x 733x2058 mm. Weight: 86.6 kg. Safety Area: 5545x4470mm Capacity 2 Persons (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple		2				2.00	
						Present Qty	**2.00**	**Nos**

K. Jeeraj
Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
15	Supply & Fixing of Tai Chi Spinners: All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. Rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 1120 x 1150x1620 mm. Weight:39 kg. Safety Area: 3520x3550mm Capacity 3 Person (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple		1				1.00	
						Present Qty	**1.00**	**Nos**

K. Jerry.
Contractor

Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018 ,

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
16	Supply & Fixing of Rider Metal: All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. Rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 910 x 655x1270 mm. Weight:29.5.5 kg. Safety Area: 3310x3000mm Capacity 1 Person (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple		2				2.00	
						Present Qty	**2.00**	**Nos**

K. Jeeraj.
Contractor

Assistant Engineer

Asst. Executive Engineer,
Asst. Executive Engineer
Project Division
Yelahanka
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18-12-2018

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
17	Supply & Fixing of Elliptical Cross Trainer: All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. Rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 1267 x 582x1764 mm. Weight: 43.5 kg. Safety Area: 4322x3632mm Capacity 1 Person (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple		2				2.00	
						Present Qty	**2.00**	**Nos**

K. Jerry
Contractor

Assistant Engineer

Asst. Executive Engineer
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

(18)

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
18	Supply & Fixing of Arm & pedal bike.metal : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MlG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 -120 microns. All metai parts are tested in our salt spray machine that uses at 5% NaCL solution in accordance to 1SO7227 to speed up corrosion for 3000 hrs. Rubber : High quality grip rubber is used for the handles. Bearings : Maintenance-free ball bearings- Scope of delivery. I completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Safery : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certfiying agency such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certifictes must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safeTy certificates. Size_L xWxH): 910 x 655x1270 mm. Weight:29.5.5 kg. Safety Area: 3310x3000mm Capacity 1 Person (Approved RAte)							
	Open Gym Equipment							
	Park near Amba Bhavani temple		2				2.00	
						Present Qty	**2.00**	**Nos**

K. Jeeeey.
Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
19	Provding and Fixing B.S.Slab granite benches as per design and drawing , including material cost, transportation, hire charges of machinery complete with all lead and lift conveyance charges labour charges inclusive of cost of all materials, and as per direction of Engineer in charge of work							
	Benches							
	Park near Amba Bhavani temple		10				10.00	
						Present Qty	**10.00**	**Each**

K. Jeeeey.
Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Date of Measurement : 18.12.2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
20	Conveying the excavated earth (lead charges) to a with lead of 10kms with all lead and lift. including loading and unloading charges etc., complete as per direction of Engineer in charge							
	From item no. 01						28.06	
						Present Qty	**28.06**	**Cum**

K. Jeeeey.
Contractor

Assistant Engineer

Asst. Executive Engineer,
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore